

#### SOUTH COAST AOMD CLERK OF THE BOARDS

April 21, 2016

16 APR 21 AO 50

CN: 15279

Ms. Cher Snyder Assistant Deputy Executive Officer Office of Engineering and Compliance South Coast Air Quality Management District 21865 Copley Drive Diamond Bar, CA 91765

# PROJECT:EXIDE TECHNOLOGIES FACILITY ID NO. 124838,<br/>ORDER OF ABATEMENT CASE NO. 3151-32RE:WEEKLY STATUS REPORT # 83 (4/7/16 - 4/13/16)

Dear Ms. Snyder,

Tetra Tech Inc. is pleased to present the following Weekly Status Report for the above referenced project. This report covers the period of April 7, 2016 through April 13, 2016.

#### CURRENT ACTIVITIES WHERE PREVIOUSLY APPROVED MITIGATION MEASURES WERE FULLY IMPLEMENTED

Major items of work performed by Exide and/or its contractor(s) (including specific mitigation measures) during this reporting period where mitigation measures were observed to be implemented in full compliance with the previously approved mitigation measures under the Mitigation Plan for RCRA RFI Sampling, and Other Plant Activities or other Mitigation Plans, as approved by the SCAQMD, at the site during this period include:

TASK ID	Major Work Item	Mitigation Measure(s)				
EX83/4	RCRA RFI Soil Sampling	Temporary Enclosure Under Negative Pressure				
EX115	Sediment Removal from Equalization Tanks	Maintain Wetted Surfaces				
EX114	Replace WWTP Clarifier Chevrons	Maintain Wetted Surfaces				

Dust Trak monitoring performed for this work item.

#### **RCRA RFI Soil Sampling**

No work occurred related to the RCRA RFI Soil Sampling. RCRA RFI Soil Sampling activities on the Exide property will continue once a revised scope of work to address changed field conditions is developed and approved by the regulatory agencies.

#### Sediment Removal from Equalization Tanks

No work occurred related to the sediment removal from the Equalization Tanks. Removal of sediment from Equalization Tank #1 will occur during a future reporting period when it will not impact water treatment activities.

#### Replace WWTP Clarifier Chevrons

No work occurred related to the replacement of WWTP Clarifier Chevrons during this reporting period. Replacement of the remaining chevrons is scheduled to resume during the next reporting period.

#### CURRENT ACTIVITIES WHERE A DEVIATION FROM PREVIOUSLY APPROVED MITIGATION MEASURES WERE OBSERVED AND THE CORRECTIVE ACTIONS TAKEN

Major items of work performed by Exide and/or its contractor(s) (including specific mitigation measures) currently under way or completed during this reporting period where for each of the activities described below, mitigation measures were implemented which to some extent deviated from the previously approved mitigation measures under the <u>Mitigation Plan for RCRA RFI Sampling, and Other Plant</u> <u>Activities</u> or other Mitigation Plans, as approved by the SCAQMD:

In general accordance with the Order for Abatement Case No. 3151-32 Findings and Decision, air monitoring, if required, was conducted during a portion of all repair work performed within the temporary enclosures on a daily basis. If the results of continuous Dust Trak air monitoring detected excessive dust, additional suppression activities are required to be implemented. For this reporting period, Dust Trak monitoring did not detect excessive dust being generated from repair activities.

Activity Which Resulted in Excessive Dust	Additional Suppression Activity					
None	None					

# ACTUAL vs. FORECAST PROGRESS:

Exide Technologies submitted a schedule which outlines the tasks needed to be completed in response to this abatement order. The attached Gant Chart shows scheduled progress for all activities planned for the upcoming two week period. The following table shows the status of these activities.

TASK	STATUS
None	None

# WORK SCHEDULED DURING THE UPCOMING PERIOD:

The following activities are anticipated for the upcoming weeks:

Week	Anticipated Activities
April. 14 – Apr. 20	<ul> <li>Replace WWTP Clarifier Chevrons Resumes</li> <li>Relocate Fire Alarm Antenna</li> </ul>

Week	Anticipated Activities						
Apr. 21 - Apr. 27	<ul> <li>Replace WWTP Clarifier Chevrons Completes</li> </ul>						

# KEY MILESTONES:

The following key milestones were achieved during this reporting period:

o None at this time.

# WORKER SAFETY CONCERNS:

The following Health and Safety issues, as they apply to Tetra Tech employees, were observed during this reporting period:

o None.

# POTENTIAL CHANGES AND ACTION ITEMS REQUIRING RESOLUTION:

The following items require resolution:

o None at this time.

#### SUMMARY:

The summary provided herein covers the activities for the period of April 7, 2016 through April 13, 2016. Tetra Tech personnel were not onsite other than to attend routine weekly meetings on Thursday, April 7, 2016, and Monday, April 11, 2016, as no mitigation plan work was scheduled. Please find attached a copy of Exide's upcoming

two weeks schedule and site map identifying the location of the activities on the upcoming two weeks schedule.

Should you have questions regarding this report, or require additional information, please contact me at your earliest convenience.

Sincerely,

Nick Somogyi Project Engineer

ATTACHMENTS: Gant Chart Schedule Site Map **Gant Chart Schedule** 

# Project Schedule Week of 04/06/16 – 04/28/16 *Rev: 04/13/2016*

ECHNOLOGIES Recycling Division, Vernon, CA				84/09/16		04/16/16	04/7	376	04/30/			
Mitigation Plan Risky	Task Name	Plant Location	Duration	Start Date	Finish Date	%	06 07 08	09 IO	41 12 13 14 15 16	17 18 19 20	11 22 23 24 25 26	27 28
Ex 72	Cleaning of Assorted Materials in Total Enclosure	Total Enclosure	619 days	11/20/14	07/31/16	80%						
Er 76	Various Work Methods in Total Enclosure	Total Enclosure	618 days	11/21/14	07/31/16	80%					1000000 2440000	
4	RCRA RFI Soil Sampling	General	529 days	2/18/15	07/31/16	97%					30513-200 100-00	
Ex 83	RFI Soil Sampling Supplemental	Geberal	529 days	02/18/15	07/31/16	97%		e caluta				
Ex 115	Sediment Removal from EQ Tanks	WWTP	5 days	3/7/16	07/31/16	50%						
Ex 114	Replace WWTP Clarifier Chevrons	WWTP	4 days	3/16/16	04/22/16	20%						
Ex 118	Relocate Fire Alarm Antenna	South Yard	l day	4/19/13	04/19/13	0%						

Numbering system correlates with Mitigation plan document. Ex refers to additional work part of Sec. 6b in the Mitigation plan document.

Mitigation Schedule and Map\_04/13/16.pptx

.....

<u>Site Map</u>

