

January 23, 2015

CN: 15279

Mr. Edwin L. Pupka Senior Enforcement Manager Office of Engineering and Compliance South Coast Air Quality Management District 21865 Copley Drive Diamond Bar, CA 91765

SOUTH COAST AOHD CLERK OF THE BOARDS

15 JAN 23 P3:37

PROJECT:EXIDE TECHNOLOGIES FACILITY ID NO. 124868,
ORDER OF ABATEMENT CASE NO. 3151-32RE:WEEKLY STATUS REPORT # 19 (1/15/15 - 1/21/15)

Dear Mr. Pupka,

Tetra Tech Inc. is pleased to present the following Weekly Status Report for the above referenced project. This report covers the period of January 15, 2015 through January 21, 2015.

CURRENT ACTIVITIES WHERE PREVIOUSLY APPROVED MITIGATION MEASURES WERE FULLY IMPLEMENTED

Major items of work performed by Exide and/or its contractor(s) (including specific mitigation measures) currently under way or completed during this reporting period where mitigation measures were observed to be implemented in full compliance with the previously approved mitigation measures under the Mitigation Plan for Construction of Risk Reduction Measures, RCRA RFI Sampling, and Other Plant Activities or other Mitigation Plans, as approved by the SCAQMD, at the site during this period include:

TASK ID	Major Work Item	Mitigation Measure(s)	
2a	Dust Removal	Total Enclosure Building Under Negative Pressure	
EX 43	West Yard Sump Piping	None Required	
Зс	Replacement of Blast Furnace Partial Enclosure	Total Enclosure Building Under Negative Pressure	
5b	Blast Furnace Activities	Total Enclosure Building Under Negative Pressure	
3a	Blast Furnace Tray Type Wet Scrubbing System Installation	Total Enclosure Building Under Negative Pressure	
3i	Installation of Rotary Dryer Regenerative Thermal Oxidizer	Total Enclosure Building Under Negative Pressure	
EX 73	Stormwater Repair – 3 Manholes	Temporary Enclosure Under Negative Pressure	
EX 33	Building Negative Pressure Monitoring Upgrade	Use of self-tapping screws, Pre-Cleaning of area	
EX 44	Underground Pipe Project	Temporary Enclosure Under Negative Pressure*	

Tetra Tech BAS, Inc.

TASK ID	Major Work Item	Mitigation Measure(s)
EX 81	Removal & Shipment of Spent Furnace Brick and Refractory	Total Enclosure Building Under Negative Pressure*
EX 84	Repurposing of North Reverb Baghouse	Total Enclosure Building Under Negative Pressure
EX 86 / 3k	Installation of Blast RTO	Total Enclosure Building Under Negative Pressure
EX 87	#5 Sand Filter Tank in the Waste Water Treatment	Temporary Enclosure Under Negative Pressure
3b	Hard Lead System Ventilation Modification	Total Enclosure Building Under Negative Pressure
3f	Blast Furnace Slag Tap Ventilation Hood Modification	Total Enclosure Building Under Negative Pressure
3g	Reverb Furnace Feed Modification	Total Enclosure Building Under Negative Pressure

* Dust Trak monitoring performed for this work item.

Dust Removal

National Response Corporation (NRC) personnel resumed dust removal activities on January 15, 2015, in the North Reverb Baghouse. NRC personnel used vacuum hoses connected to the vacuum truck to remove dust located inside of the baghouse enclosure. Once dust removal activities were complete at the North Reverb Baghouse, NRC returned to the Blast Furnace area and resumed removing dust between the blast furnace and the blast furnace partial enclosure.

NRC used a vacuum truck (Vehicle License No. 7M95594) which has a valid SCAQMD Various Locations Permit for lead abatement (Permit No. G33129 A/N 568775).

Tetra Tech personnel were onsite to monitor dust removal activities, verify permits for the vacuum truck, and dust disposal. Verification activities included:

- Visual observation of the dust removal process for fugitive dust within the total enclosure building.
- Verification that the total enclosure building was maintained under negative pressure and vented to operational air pollution control equipment.
- Verification that the SCAQMD Various Locations Permit was present for the vacuum truck HEPA vacuum and that filters were certified with a minimum efficiency of 99.97% for capture of 0.3 micron particles.
- Observation of the emptying of the vacuum truck to confirm that no fugitive dust was generated during the process.

West Yard Sump Piping

No work occurred on the West Yard Sump Piping during this reporting period. Exide is awaiting Department of Toxic Substances Control (DTSC) review and comment on proposed piping modification prior to completion of this task. This activity does not require a temporary negative pressure enclosure because no work is being performed that has the potential to generate dust.

Blast Furnace Activities and Replacement of Blast Furnace Partial Enclosure

Advanced Construction resumed work in the blast furnace partial enclosure on Thursday, January 15, 2015, and began installing the frame for the new Blast Furnace Partial Enclosure. This work will continue in the next reporting period.

Tetra Tech personnel were onsite to observe the installation activities and housekeeping activities. Verification activities included:

- Verification that the Total Enclosure Building was maintained under negative pressure and vented to operational air pollution control equipment during all observed activities.
- Periodic visual observation of the installation activities to confirm compliance with the supplemental mitigation plan.

Blast Furnace Tray Type Wet Scrubbing System

Advanced Construction continued installation activities related to the new blast furnace tray type wet scrubbing system. Advanced Construction continued preparation of the foundation for the Blast Furnace Tray Type Wet Scrubbing System, and began moving the components of the Tray Type Wet Scrubbing System into the Total Enclosure Building.

Tetra Tech personnel were onsite to observe the foundation prep work. Verification activities included:

- Verification that the Total Enclosure Building was maintained under negative pressure and vented to operational air pollution control equipment during all observed activities.
- Observation of activities being performed using wet methods.

Installation of the Rotary Dryer Regenerative Thermal Oxidizer (RTO)

Advanced Construction and Baghouse Services continued installation activities on Thursday, January 15, 2015, for the Rotary Dryer RTO. Activities included installation of new electrical conduit and wiring for the new RTO by Advanced Construction, and installation of the new RTO by Baghouse Services.

Tetra Tech personnel were onsite to observe operations. Verification activities included:

- Verification that the Total Enclosure Building was maintained under negative pressure and vented to operational air pollution control equipment during all observed activities.
- Observation of activities being performed using wet methods.

<u>Stormwater Repair – 3 Manholes</u>

No work was completed on this project during this reporting period. Innovative Construction Solutions (ICS) has been requested to provide additional information on a proposed repair method before the method can be approved. Repair activities will resume once a repair method is approved.

Building Negative Pressure Monitoring Upgrade

Southwest Industrial Electric continued installation activities on January 15, 2015, and is currently completing wiring, installing programming and wireless communication.

Underground Piping Project

Advanced Construction continued saw cutting and removal of asphalt, soil and buried piping within the second and third temporary enclosures on January 15, 2015. Removal of asphalt, soil and buried piping within the temporary enclosures continued through the weekend and was completed on January 18, 2015, after which the trenches were backfilled and concrete was poured. Castlerock began removal of all temporary enclosures on Monday, January 19, 2015, and completed removal of the temporary enclosures on January 21, 2015. The underground piping project is complete.

Verification activities included:

- Observation of the removal of the temporary enclosures.
- Downwind Dust Trak monitoring on the temporary enclosure installations and repair activities within the enclosures, to monitor for fugitive dust emissions. Review of Dust Trak data did not indicate that work associated with the underground piping project was generating fugitive dust emissions.
- Confirmation that negative pressure was maintained by checking the gauge on the temporary enclosures.
- Periodic visual inspection of the temporary enclosures to confirm that no visible leaks or tears were present, that the structural integrity of the enclosures were maintained and that they were under negative pressure and vented to a SCAQMD permitted HEPA filtration system. Any noted areas where seams needed to be re-taped were repaired by Castlerock prior to resuming work within the enclosure. Seams that needed re-taping were identified during the periodic inspection by Tetra Tech personnel or when a drop in negative pressure was noted. Any observed conditions requiring repair were addressed immediately.

Removal and Shipment of Spent Furnace Brick and Refractory

Exide continued shipment of the spent furnace brick and refractory on January 16, 2015, with shipment of the final load. Tetra Tech personnel were onsite to observe shipment of spent furnace brick and refractory on January 16, 2015, and observed the loading and decontamination activities for the final single load that was shipped.

Verification activities included:

- Observation of the inspection and lining of the trailer bed with plastic sheeting.
- Observation of loading and decontamination of the trailer within the Total Enclosure Building in accordance with the supplemental mitigation plan.
- Upwind and downwind Dust Trak monitoring on the entrance to the Total Enclosure Building and downwind monitoring at the Bandini Gate entrance to the Exide facility, to monitor for fugitive dust emissions. Review of Dust Trak data

did not indicate that work associated with the shipment of spent furnace brick and refractory were generating fugitive dust emissions.

• Confirmation that negative pressure was maintained by checking the gauges on the Total Enclosure Building.

Repurposing of North Reverb Bag House

Exide personnel resumed activities on Thursday, January 15, 2015, for the repurposing of the North Reverb Bag House. NRC completed dust removal from within the north reverb bag house enclosure during the next reporting period. National Coating mobilized to the site on Monday, January 19, 2015, and began preparing to sand blast the interior of the North Reverb Baghouse. National Coating's sand blasting activities will continue into the next reporting period.

Verification activities included:

• Verification that the Total Enclosure Building was maintained under negative pressure and vented to operational air pollution control equipment during all observed activities.

Installation of Blast RTO

Advanced Construction continued installation activities on Thursday, January 15, 2015, for the installation of the new RTO for the Blast Furnace. Activities included installation of rebar and framing for the foundation the new RTO. Additional activities included the installation of conduit and wiring for the new RTO.

Tetra Tech personnel were onsite to observe operations. Verification activities included:

• Verification that the Total Enclosure Building was maintained under negative pressure and vented to operational air pollution control equipment during all observed activities.

#5 Sand Filter Tank in the Waste Water Treatment

Exide completed repair activities within a temporary enclosure under negative pressure vented to a permitted HEPA filtration system at the #5 Sand Filter Tank in the Waste Water Treatment area on Thursday, January 15, 2015. Exide will test the repairs on the #5 Sand Filter Tank within the temporary enclosure during the next reporting period

Tetra Tech personnel were onsite to observe work performed by Exide. Verification activities included:

• Observation of the installation of the temporary enclosure and verification of permits for the negative pressure machine with HEPA filters.

Hard Lead System Ventilation Modification

Exide continued modifications to the Hard Lead System ventilation on Thursday, January 15, 2015.

Tetra Tech personnel were onsite but did not observe work performed by Exide to the Hard Lead System ventilation.

Blast Furnace Slag Tap Ventilation Hood Modification

No work was performed on the Blast Furnace Slag Tap Ventilation Hood Modification during this reporting period. Work will resume during a future period.

Reverb Furnace Feed Modification

Advanced Construction began modification activities on Monday, January 19, 2015, by removing and dismantling the screw feed system. Reverb Furnace Feed modifications will continue into the next reporting period.

Tetra Tech personnel were onsite to observe operations. Verification activities included:

• Verification that the Total Enclosure Building was maintained under negative pressure and vented to operational air pollution control equipment during all observed activities.

CURRENT ACTIVITIES WHERE A DEVIATION FROM PREVIOUSLY APPROVED MITIGATION MEASURES WERE OBSERVED AND THE CORRECTIVE ACTIONS TAKEN

Major items of work performed by Exide and/or its contractor(s) (including specific mitigation measures) currently under way or completed during this reporting period where for each of the activities described below, mitigation measures were implemented which to some extent deviated from the previously approved mitigation measures under the <u>Mitigation Plan for Construction of Risk Reducing Measures</u>, <u>RCRA RFI Sampling, and Other Plant Activities</u> or other Mitigation Plans, as approved by the SCAQMD:

TASK ID	Major Work Item	Deviation(s)	CORRECTIVE ACTION			
None						

In general accordance with the Order for Abatement Case No. 3151-32 Findings and Decision, air monitoring was conducted during a portion of all repair work performed within the temporary enclosures on a daily basis. Monitoring results are attached. If the results of continuous Dust Trak air monitoring detected excessive dust, additional suppression activities are required to be implemented. For this reporting period, Dust Trak monitoring readings upwind and downwind of the noted work areas were generally comparable, indicating that no significant dust emissions were generated through these tasks. Therefore, no additional dust suppression activities were implemented.

Activity Which Resulted in Excessive Dust	Additional Suppression Activity		
None	Not Required		

WORKER SAFETY CONCERNS:

The following Health and Safety issues, as they apply to Tetra Tech employees, were observed during this reporting period:

o None.

ACTUAL vs. FORECAST PROGRESS:

Exide Technologies submitted a schedule which outlines the tasks needed to be completed in response to this abatement order. The attached Gant Chart shows scheduled progress for all activities planned for the upcoming two week period. The following table shows the status of these activities.

TASK	STATUS	
Dust Removal	Ongoing	
West Yard Sump Piping	Ongoing - on hold	
Replacement of Blast Furnace Partial Enclosure	Ongoing	
Blast Furnace Activities	Ongoing	
Blast Furnace Tray Type Wet Scrubbing System Installation	Ongoing	
Installation of Rotary Dryer Regenerative Thermal Oxidizer	Ongoing	
Storm Water Repair – 3 Manholes	Ongoing – on hold	
Building Negative Pressure Monitoring Upgrade	Ongoing	
Underground Pipe Project	Completed	
Removal and Shipment of Spent Furnace Brick and Refractory	Completed	
Repurposing of North Reverb Baghouse	Ongoing	
Installation of Blast RTO	Ongoing	
#5 Sand Filter Tank in the Waste Water Treatment	Ongoing	
Hard Lead System Ventilation Hood Modification	Ongoing	
Blast Furnace Slag Tap Ventilation Hood Modification	Ongoing – on hold	
Reverb Furnace Feed Modification	Started	

WORK SCHEDULED DURING THE UPCOMING PERIOD:

The following activities are anticipated for the upcoming weeks:

Week	Anticipated Activities
lan 22 - lan 28	Dust Removal Continues
Jan. 22 – Jan. 20	 Storm Water Repair 3 Manholes Continues
	 Building Negative Pressure Monitoring Upgrade Completes
	 Blast Furnace Activities Continue
	 Repurposing of North Reverb Baghouse Continues
	 Replacement of Blast Furnace Partial Enclosure Continues
	 Installation of Rotary Dryer Regenerative Thermal Oxidizer Continues
	 Blast Furnace Tray Type Wet Scrubbing System Installation Continues
	 Installation of Blast RTO Continues
	 RCRA RFI Soil Sampling Starts
	 #5 Sand Filter Tank in the Waste Water Treatment Continues
	 Hard Lead System Ventilation Modification Continues
	 Blast Furnace Slag Tap Ventilation Hood Modification Continues
	 Reverb Furnace Feed Modification Continues
	Reverb Feedroom/Corridor Floors begins
	Installation of High Speed Doors begins

Week	Anticipated Activities
Jan 29 - Feb 4	Dust Removal Continues
	 Storm Water Repair 3 Manholes Completes
	 Repurposing of North Reverb Baghouse Completes
	 Replacement of Blast Furnace Partial Enclosure Continues
	 Installation of Rotary Dryer Regenerative Thermal Oxidizer Continues
	 Blast Furnace Tray Type Wet Scrubbing System Installation Continues
	 Installation of Blast RTO Continues
	 RCRA RFI Soil Sampling Continues
	 #5 Sand Filter Tank in the Waste Water Treatment Continues
	 Hard Lead System Ventilation Modification Continues
	 Blast Furnace Slag Tap Ventilation Hood Modification Continues
	 Reverb Furnace Feed Modification Continues
	Reverb Feed / Corridor Floors Continues
	 Installation of High Speed Doors Continues

KEY MILESTONES:

The following key milestones were achieved during this reporting period:

- o Underground Pipe Project COMPLETE
- o Removal and Shipment of Spent Furnace Brick and Refractory COMPLETE
- o Reverb Furnace Feed Modification STARTED

POTENTIAL CHANGES AND ACTION ITEMS REQUIRING RESOLUTION:

The following items require resolution:

o None at this time.

OTHER NOTES/COMMENTS

Due to budgetary constraints and Exide's schedule, continuous monitoring of all activities was not possible. Each activity being performed is inspected periodically on a daily basis, but is no longer continuously monitored.

California Department of Toxic Substance Control (DTSC) was onsite to conduct a facility inspection on January 20, 2015, and January 21, 2015.

SUMMARY:

The summary provided herein covers the activities for the period of January 15, 2015 through January 21, 2015. Daily Dust Trak monitoring data are attached. Also attached please find a copy of Exide's upcoming two weeks schedule and site map identifying the location of the activities on the upcoming two weeks schedule.

Should you have questions regarding this report, or require additional information, please contact me at your earliest convenience.

Sincerely,

Nick Somogyi Project Engineer

<u>ATTACHMENTS:</u> Gant Chart Schedule Site Map Monitoring Results / Reports Gant Chart Schedule

Project Schedule Week of 1/15/15 – 2/4/15 *Rev: 1/22/2015*



TECH	Recycling Division	n, Vernon, CA						01/16/15	01/23/15	01/30/15
Mitigation Plan Risks	Task Name	Plant Location	Duration	Start Date	Finish Date	x	15 16	5 17 18 19 20 21 2	2 23 24 25 26 27 28 23	30 31 01 02 03 04
Ex43	West Yard Sump Piping	West Yard	137 days	9/29/14	2/13/15	90%				
Za	Dust Removal for Structure	Total Enclosure	152 days	9/29/14	2/28/15	90%				
Ен73	Stormwater Repair – 3 Manholes	Yards	98 days	10/31/14	2/6/15	85%				
Ex44	Underground Pipe Project	South Yard	78 days	11/3/14	1/21/15	100%				
Ex72	Cleaning of Assorted Materials in Total Enclosure	Total Enclosure	130 days	11/20/14	3/30/15	48%				
Ex76	Various Work Methods in Total Enclosure	Total Enclosure	129 days	11/21/14	3/30/15	48%				
Ек33	Building Negative Pressure Monitoring Upgrade	General	56 days	12/1/14	1/26/15	95%				
Ex81	Removal & Shipment of Spent Furnace Brick & Refractory	General	43 days	12/4/14	1/16/15	100%				
5b	Blast Furnace Activities	Blast Furnace	73 days	12/16/14	2/27/15	50%				
4	RCRA RFI Soil Sampling	General	56 days	1/28/15	3/19/15	0%				
Ex83	RFI Soil Sampling Supplemental	General	56 days	1/28/15	3/19/15	0%				
Зa	Blast Furnace Tray Type Wet Scrubbing System	BH Building	91 days	12/16/14	3/17/15	15%			and a second	
Ex84	Repurposing of North Reverb Baghouse	BH Building	42 days	12/22/14	2/2/15	40%				
3c	Replacement of Blast Furnace Partial Enclosure	Blast Furnace	66 days	12/16/14	2/20/15	25%				
3i	Installation of Rotary Dryer Regenerative Thermal Oxidizer	BH Building	57 days	12/16/14	2/11/15	25%			- T	
3i	Installation of HEPA Filters on MAC Baghouses	BH Building	31 days	12/16/14	1/16/15	100%				
Ex86 / 3k	Installation of Blast ATO	Smelting	78 days	12/22/14	3/10/15	15%				
Ex87	#5 Sand Filter Tank in the Waste Water Treatment	WWTP	11 days	1/12/15	1/23/15	90%				
ЗЬ	Hard Lead System Ventilation Modification	BH Building	67 days	1/12/15	3/20/15	5%				
Зa	Reverb Furnace Feed Modification	Beverb	59 days	1/19/15	3/19/15	5%				
3f	Blast Furnace Slag Tap Ventilation Hood Modification	Blast Furnace	38 days	1/12/15	2/19/15	2%				
Ex88	Reverb Feedroom / Corridor Floors	Reverb Feedroom / Corridor	104 days	1/29/15	5/13/15	0%				
2d	Installation of High Speed Doors	Baghouse Building	34 days	1/26/15	2/28/15	0%				_

Numbering system correlates with Mitigation plan document. Ex refers to additional work part of Sec. 6b in the Mitigation plan document.

Mitigation Schedule and Map_012215.pptx

<u>Site Map</u>

EXIDE TECHNOLOGIES Mitigation Project Map Layout

<u>Week 1/15/15 – 2/4/15</u> *Rev: 1/22/2015*

Ex43. West Yard Sump Piping 2a. Dust Removal Ex73. Stormwater Repair – 3 Manholes Ex44. Underground Pipe Project Ex81. Removal & Shipment of Spent Furnace Brick & Refractory **Ex33.** Building Negative Pressure Monitoring Upgrade 4. RCRA RFI Soil Sampling Ex83. RFI Soil Sampling Supplemental **Ex72.** Cleaning of Assorted Materials in Total Enclosure Ex76. Various Work Methods in Total Enclosure **5b.** Blast Furnace Activities **3a.** Blast Furnace Tray Type Wet Scrubbing System Installation **Ex84**. Repurposing of North Reverb Baghouse **3c.** Replacement of Blast Furnace Partial Enclosure 3i. Installation of Rotary Dryer Regenerative Thermal Oxidizer 3j. Installation of HEPA Filters on MAC Baghouses Ex86 / 3k. Installation of Blast RTO **Ex87.** #5 Sand Filter Tank in the Waste Water Treatment 3b. Hard Lead System Ventilation Modification 3g. Reverb Furnace Feed Modification **3f.** Blast Furnace Slag Tap Ventilation Hood Modification Ex88. Reverb Feedroom / Corridor Floors 2d. Installation of High Speed Doors

Numbering system correlates with Mitigation plan document. Ex refers to additional work part of Sec. 6b in the Mitigation plan document.

Mitigation Schedule and Map_012215.pptx



<u>Monitoring Results / Reports</u> (Thursday, January 15, 2015)

ACTIVITY	SERIAL NUMBER	LOCATION
EX-44 – UNDERGROUND PIPE PROJECT TENT #1	8533133501	UPWIND
EX-44 – UNDERGROUND PIPE PROJECT TENT #1	8530141712	UPWIND
EX-44 – UNDERGROUND PIPE PROJECT TENT #1	8530132205	DOWNWIND 1
EX-44 – UNDERGROUND PIPE PROJECT TENT #1	8530100906	DOWNWIND 1
EX-44 – UNDERGROUND PIPE PROJECT TENT #1	8530141008	DOWNWIND 2
EX-44 – UNDERGROUND PIPE PROJECT TENT #1	8530113011	DOWNWIND 2



Exide Technologies 2700 Indiana Street Vernon, CA 90058

1/15/2015 Work Area Ex 44 -Underground Pipe Project

Instr	ument	Data Properties		
Model	DustTrak DRX	Start Date	01/15/2015	
Instrument S/N	8533133501	Start Time	16:07:15	
		Stop Date	01/15/2015	
		Stop Time	22:22:15	
		Total Time	0:06:15:00	
		Logging Interval	900 seconds	

Test Data							
Data Point	Date	Time	PM1 mg/m^3	PM2.5 mg/m^3	RESP mg/m^3	PM10 mg/m^3	TOTAL mg/m^3
1	01/15/2015	16:22:15	0.007	0.007	0.007	0.009	0.011
2	01/15/2015	16:37:15	0.005	0.005	0.006	0.007	0.007
3	01/15/2015	16:52:15	0.006	0.006	0.006	0.008	0.008
4	01/15/2015	17:07:15	0.008	0.008	0.009	0.010	0.010
5	01/15/2015	17:22:15	0.011	0.012	0.012	0.013	0.013
6	01/15/2015	17:37:15	0.015	0.016	0.016	0.017	0.018
7	01/15/2015	17:52:15	0.009	0.009	0.009	0.011	0.012
8	01/15/2015	18:07:15	0.014	0.014	0.015	0.016	0.016
9	01/15/2015	18:22:15	0.019	0.019	0.020	0.021	0.022
10	01/15/2015	18:37:15	0.012	0.013	0.013	0.014	0.015
11	01/15/2015	18:52:15	0.012	0.012	0.013	0.014	0.015
12	01/15/2015	19:07:15	0.016	0.017	0.018	0.019	0.019
13	01/15/2015	19:22:15	0.021	0.022	0.023	0.025	0.026
14	01/15/2015	19:37:15	0.018	0.019	0.020	0.023	0.024
15	01/15/2015	19:52:15	0.026	0.027	0.028	0.032	0.033
16	01/15/2015	20:07:15	0.025	0.025	0.026	0.029	0.031
17	01/15/2015	20:22:15	0.020	0.020	0.021	0.023	0.024
18	01/15/2015	20:37:15	0.018	0.018	0.019	0.021	0.022
19	01/15/2015	20:52:15	0.017	0.017	0.018	0.020	0.020
20	01/15/2015	21:07:15	0.017	0.017	0.018	0.021	0.021
21	01/15/2015	21:22:15	0.016	0.016	0.017	0.018	0.019
22	01/15/2015	21:37:15	0.020	0.020	0.021	0.022	0.023
23	01/15/2015	21:52:15	0.022	0.023	0.024	0.025	0.026
24	01/15/2015	22:07:15	0.018	0.018	0.019	0.021	0.022
25	01/15/2015	22:22:15	0.016	0.017	0.018	0.022	0.023

Instru	ment	Data Properties		
Model	DustTrak II	Start Date 01/15/2015		
Instrument S/N	8530141712	Start Time	09:46:46	
		Stop Date	01/15/2015	
		Stop Time	15:31:46	
		Total Time	0:05:45:00	
		Logging Interval	900 seconds	

Test Data				
Data Point	Date	Time	AEROSOL mg/m ³	
1	01/15/2015	10:01:46	0.015	
2	01/15/2015	10:16:46	0.010	
3	01/15/2015	10:31:46	0.014	
4	01/15/2015	10:46:46	0.018	
5	01/15/2015	11:01:46	0.017	
6	01/15/2015	11:16:46	0.016	
7	01/15/2015	11:31:46	0.007	
8	01/15/2015	11:46:46	0.006	
9	01/15/2015	12:01:46	0.008	
10	01/15/2015	12:16:46	0.007	
11	01/15/2015	12:31:46	0.009	
12	01/15/2015	12:46:46	0.005	
13	01/15/2015	13:01:46	0.007	
14	01/15/2015	13:16:46	0.008	
15	01/15/2015	13:31:46	0.010	
16	01/15/2015	13:46:46	0.010	
17	01/15/2015	14:01:46	0.006	
18	01/15/2015	14:16:46	0.007	
19	01/15/2015	14:31:46	0.007	
20	01/15/2015	14:46:46	0.006	
21	01/15/2015	15:01:46	0.007	
22	01/15/2015	15:16:46	0.006	
23	01/15/2015	15:31:46	0.008	

Instrument		Data Properties	
Model	DustTrak II	Start Date	01/15/2015
Instrument S/N	8530132205	Start Time	16:10:27
		Stop Date	01/15/2015
		Stop Time	22:25:27
		Total Time	0:06:15:00
		Logging Interval	900 seconds

Test Data				
Data Point	Date	Time	AEROSOL mg/m ³	
1	01/15/2015	16:25:27	0.011	
2	01/15/2015	16:40:27	0.012	
3	01/15/2015	16:55:27	0.014	
4	01/15/2015	17:10:27	0.017	
5	01/15/2015	17:25:27	0.022	
6	01/15/2015	17:40:27	0.026	
7	01/15/2015	17:55:27	0.018	
8	01/15/2015	18:10:27	0.028	
9	01/15/2015	18:25:27	0.032	
10	01/15/2015	18:40:27	0.023	
11	01/15/2015	18:55:27	0.023	
12	01/15/2015	19:10:27	0.034	
13	01/15/2015	19:25:27	0.036	
14	01/15/2015	19:40:27	0.037	
15	01/15/2015	19:55:27	0.053	
16	01/15/2015	20:10:27	0.044	
17	01/15/2015	20:25:27	0.035	
18	01/15/2015	20:40:27	0.034	
19	01/15/2015	20:55:27	0.031	
20	01/15/2015	21:10:27	0.030	
21	01/15/2015	21:25:27	0.029	
22	01/15/2015	21:40:27	0.036	
23	01/15/2015	21:55:27	0.037	
24	01/15/2015	22:10:27	0.031	
25	01/15/2015	22:25:27	0.031	

Instru	ment	ent Data Properties	
Model	DustTrak II	Start Date	01/15/2015
Instrument S/N	8530100906	Start Time	08:50:07
		Stop Date	01/15/2015
		Stop Time	15:35:07
		Total Time	0:06:45:00
		Logging Interval	900 seconds

Test Data				
Data Point	Date	Time	AEROSOL mg/m ³	
1	01/15/2015	09:05:07	0.007	
2	01/15/2015	09:20:07	0.008	
3	01/15/2015	09:35:07	0.008	
4	01/15/2015	09:50:07	0.008	
5	01/15/2015	10:05:07	0.008	
6	01/15/2015	10:20:07	0.010	
7	01/15/2015	10:35:07	0.013	
8	01/15/2015	10:50:07	0.012	
9	01/15/2015	11:05:07	0.017	
10	01/15/2015	11:20:07	0.007	
11	01/15/2015	11:35:07	0.006	
12	01/15/2015	11:50:07	0.006	
13	01/15/2015	12:05:07	0.005	
14	01/15/2015	12:20:07	0.006	
15	01/15/2015	12:35:07	0.006	
16	01/15/2015	12:50:07	0.009	
17	01/15/2015	13:05:07	0.011	
18	01/15/2015	13:20:07	0.013	
19	01/15/2015	13:35:07	0.013	
20	01/15/2015	13:50:07	0.014	
21	01/15/2015	14:05:07	0.014	
22	01/15/2015	14:20:07	0.014	
23	01/15/2015	14:35:07	0.014	
24	01/15/2015	14:50:07	0.014	
25	01/15/2015	15:05:07	0.013	
26	01/15/2015	15:20:07	0.015	
27	01/15/2015	15:35:07	0.018	

Instru	Instrument Da		ata Properties	
Model	DustTrak II	Start Date	01/15/2015	
Instrument S/N	8530141008	Start Time	16:04:13	
		Stop Date	01/15/2015	
		Stop Time	22:19:13	
		Total Time	0:06:15:00	
		Logging Interval	900 seconds	

	Test Data					
Data Point	Date	Time	AEROSOL mg/m ³			
1	01/15/2015	16:19:13	0.008			
2	01/15/2015	16:34:13	0.006			
3	01/15/2015	16:49:13	0.006			
4	01/15/2015	17:04:13	0.010			
5	01/15/2015	17:19:13	0.014			
6	01/15/2015	17:34:13	0.021			
7	01/15/2015	17:49:13	0.013			
8	01/15/2015	18:04:13	0.016			
9	01/15/2015	18:19:13	0.027			
10	01/15/2015	18:34:13	0.017			
11	01/15/2015	18:49:13	0.017			
12	01/15/2015	19:04:13	0.021			
13	01/15/2015	19:19:13	0.032			
14	01/15/2015	19:34:13	0.027			
15	01/15/2015	19:49:13	0.039			
16	01/15/2015	20:04:13	0.043			
17	01/15/2015	20:19:13	0.032			
18	01/15/2015	20:34:13	0.028			
19	01/15/2015	20:49:13	0.025			
20	01/15/2015	21:04:13	0.025			
21	01/15/2015	21:19:13	0.022			
22	01/15/2015	21:34:13	0.028			
23	01/15/2015	21:49:13	0.033			
24	01/15/2015	22:04:13	0.028			
25	01/15/2015	22:19:13	0.022			

Instru	ment	Data Properties	
Model	DustTrak II	Start Date	01/15/2015
Instrument S/N	8530113011	Start Time	09:16:58
		Stop Date	01/15/2015
		Stop Time	15:31:58
		Total Time	0:06:15:00
		Logging Interval	900 seconds

Test Data				
Data Point	Date	Time	AEROSOL mg/m ³	
1	01/15/2015	09:31:58	0.010	
2	01/15/2015	09:46:58	0.008	
3	01/15/2015	10:01:58	0.009	
4	01/15/2015	10:16:58	0.009	
5	01/15/2015	10:31:58	0.013	
6	01/15/2015	10:46:58	0.015	
7	01/15/2015	11:01:58	0.017	
8	01/15/2015	11:16:58	0.016	
9	01/15/2015	11:31:58	0.011	
10	01/15/2015	11:46:58	0.012	
11	01/15/2015	12:01:58	0.012	
12	01/15/2015	12:16:58	0.012	
13	01/15/2015	12:31:58	0.011	
14	01/15/2015	12:46:58	0.012	
15	01/15/2015	13:01:58	0.012	
16	01/15/2015	13:16:58	0.012	
17	01/15/2015	13:31:58	0.013	
18	01/15/2015	13:46:58	0.013	
19	01/15/2015	14:01:58	0.010	
20	01/15/2015	14:16:58	0.011	
21	01/15/2015	14:31:58	0.010	
22	01/15/2015	14:46:58	0.010	
23	01/15/2015	15:01:58	0.009	
24	01/15/2015	15:16:58	0.019	
25	01/15/2015	15:31:58	0.011	

Monitoring Results / Reports (Friday, January 16, 2015)

ACTIVITY	SERIAL NUMBER	LOCATION
EX-44 – UNDERGROUND PIPE PROJECT TENT #1	8533132902	UPWIND
EX-44 – UNDERGROUND PIPE PROJECT TENT #1	8530142303	DOWNWIND 1
EX-44 – UNDERGROUND PIPE PROJECT TENT #1	8530113011	DOWNWIND 2

ACTIVITY	SERIAL NUMBER	LOCATION
ex-81 – Removal of Brick/Slag	8530110315	UPWIND
EX-81 – REMOVAL OF BRICK/SLAG	8530141712	DOWNWIND 1
ex-81 – Removal of Brick/Slag	8530100906	DOWNWIND 2



Exide Technologies 2700 Indiana Street Vernon, CA 90058

1/16/2015 Work Area Ex 44 -Underground Pipe Project

Instrument		Data Properties	
Model	DustTrak DRX	Start Date	01/16/2015
Instrument S/N	8533132902	Start Time	07:12:11
		Stop Date	01/16/2015
		Stop Time	19:27:11
		Total Time	0:12:15:00
		Logging Interval	900 seconds

	Test Data						
Data Point	Date	Time	PM1 mg/m^3	PM2.5 mg/m^3	RESP mg/m^3	PM10 mg/m^3	TOTAL mg/m^3
1	01/16/2015	07:27:11	0.012	0.013	0.013	0.015	0.016
2	01/16/2015	07:42:11	0.020	0.021	0.022	0.025	0.026
3	01/16/2015	07:57:11	0.012	0.013	0.014	0.016	0.017
4	01/16/2015	08:12:11	0.009	0.010	0.010	0.012	0.012
5	01/16/2015	08:27:11	0.009	0.010	0.010	0.012	0.012
6	01/16/2015	08:42:11	0.011	0.011	0.012	0.014	0.014
7	01/16/2015	08:57:11	0.012	0.013	0.013	0.016	0.016
8	01/16/2015	09:12:11	0.013	0.013	0.014	0.017	0.017
9	01/16/2015	09:27:11	0.012	0.012	0.013	0.015	0.015
10	01/16/2015	09:42:11	0.011	0.012	0.012	0.014	0.014
11	01/16/2015	09:57:11	0.007	0.008	0.008	0.010	0.010
12	01/16/2015	10:12:11	0.008	0.009	0.009	0.011	0.011
13	01/16/2015	10:27:11	0.008	0.008	0.009	0.010	0.010
14	01/16/2015	10:42:11	0.006	0.007	0.007	0.009	0.009
15	01/16/2015	10:57:11	0.011	0.012	0.014	0.018	0.018
16	01/16/2015	11:12:11	0.008	0.009	0.009	0.011	0.011
17	01/16/2015	11:27:11	0.007	0.008	0.008	0.010	0.010
18	01/16/2015	11:42:11	0.008	0.008	0.009	0.010	0.010
19	01/16/2015	11:57:11	0.007	0.008	0.008	0.010	0.010
20	01/16/2015	12:12:11	0.008	0.008	0.008	0.010	0.010
21	01/16/2015	12:27:11	0.009	0.009	0.010	0.011	0.011
22	01/16/2015	12:42:11	0.008	0.008	0.009	0.010	0.010
23	01/16/2015	12:57:11	0.009	0.009	0.010	0.011	0.011
24	01/16/2015	13:12:11	0.008	0.008	0.009	0.010	0.010
25	01/16/2015	13:27:11	0.011	0.011	0.012	0.014	0.014
26	01/16/2015	13:42:11	0.010	0.011	0.011	0.013	0.013
27	01/16/2015	13:57:11	0.009	0.009	0.010	0.011	0.011
28	01/16/2015	14:12:11	0.012	0.013	0.013	0.015	0.015
29	01/16/2015	14:27:11	0.589	0.638	0.639	0.642	0.642
30	01/16/2015	14:42:11	0.705	0.744	0.745	0.747	0.747
31	01/16/2015	14:57:11	0.021	0.023	0.023	0.025	0.025
32	01/16/2015	15:12:11	0.013	0.014	0.015	0.016	0.016
33	01/16/2015	15:27:11	0.014	0.015	0.015	0.017	0.017
34	01/16/2015	15:42:11	0.018	0.019	0.019	0.021	0.021
35	01/16/2015	15:57:11	0.013	0.014	0.014	0.015	0.015

				Test Data			
Data Point	Date	Time	PM1 mg/m^3	PM2.5 mg/m^3	RESP mg/m^3	PM10 mg/m^3	TOTAL mg/m^3
36	01/16/2015	16:12:11	0.013	0.014	0.014	0.016	0.016
37	01/16/2015	16:27:11	0.013	0.014	0.014	0.016	0.016
38	01/16/2015	16:42:11	0.014	0.014	0.015	0.017	0.017
39	01/16/2015	16:57:11	0.014	0.015	0.016	0.018	0.018
40	01/16/2015	17:12:11	0.012	0.013	0.014	0.016	0.016
41	01/16/2015	17:27:11	0.016	0.016	0.017	0.018	0.018
42	01/16/2015	17:42:11	0.016	0.017	0.017	0.018	0.018
43	01/16/2015	17:57:11	0.017	0.018	0.018	0.019	0.019
44	01/16/2015	18:12:11	0.016	0.017	0.018	0.019	0.019
45	01/16/2015	18:27:11	0.020	0.020	0.021	0.022	0.023
46	01/16/2015	18:42:11	0.027	0.028	0.029	0.031	0.031
47	01/16/2015	18:57:11	0.023	0.024	0.025	0.027	0.027
48	01/16/2015	19:12:11	0.021	0.022	0.022	0.024	0.025
49	01/16/2015	19:27:11	0.025	0.026	0.027	0.031	0.031

Instru	ment	Data Prop	erties
Model	DustTrak II	Start Date 01/16/2015	
Instrument S/N	8530142303	Start Time	07:20:42
		Stop Date	01/16/2015
		Stop Time	19:20:42
		Total Time	0:12:00:00
		Logging Interval	900 seconds

Test Data					
Data Point	Date	Time	AEROSOL mg/m ³		
1	01/16/2015	07:35:42	0.030		
2	01/16/2015	07:50:42	0.024		
3	01/16/2015	08:05:42	0.012		
4	01/16/2015	08:20:42	0.010		
5	01/16/2015	08:35:42	0.009		
6	01/16/2015	08:50:42	0.012		
7	01/16/2015	09:05:42	0.015		
8	01/16/2015	09:20:42	0.013		
9	01/16/2015	09:35:42	0.012		
10	01/16/2015	09:50:42	0.008		
11	01/16/2015	10:05:42	0.005		
12	01/16/2015	10:20:42	0.004		
13	01/16/2015	10:35:42	0.003		
14	01/16/2015	10:50:42	0.004		
15	01/16/2015	11:05:42	0.004		
16	01/16/2015	11:20:42	0.005		
17	01/16/2015	11:35:42	0.005		
18	01/16/2015	11:50:42	0.008		
19	01/16/2015	12:05:42	0.003		
20	01/16/2015	12:20:42	0.004		
21	01/16/2015	12:35:42	0.003		
22	01/16/2015	12:50:42	0.002		
23	01/16/2015	13:05:42	0.003		
24	01/16/2015	13:20:42	0.007		
25	01/16/2015	13:35:42	0.008		
26	01/16/2015	13:50:42	0.004		
27	01/16/2015	14:05:42	0.002		
28	01/16/2015	14:20:42	0.002		
29	01/16/2015	14:35:42	0.000		
30	01/16/2015	14:50:42	0.022		
31	01/16/2015	15:05:42	0.006		
32	01/16/2015	15:20:42	0.007		
33	01/16/2015	15:35:42	0.009		
34	01/16/2015	15:50:42	0.011		
35	01/16/2015	16:05:42	0.005		

Test Data					
Data Point	Date	Time	AEROSOL mg/m ³		
36	01/16/2015	16:20:42	0.007		
37	01/16/2015	16:35:42	0.007		
38	01/16/2015	16:50:42	0.008		
39	01/16/2015	17:05:42	0.007		
40	01/16/2015	17:20:42	0.013		
41	01/16/2015	17:35:42	0.013		
42	01/16/2015	17:50:42	0.018		
43	01/16/2015	18:05:42	0.012		
44	01/16/2015	18:20:42	0.018		
45	01/16/2015	18:35:42	0.022		
46	01/16/2015	18:50:42	0.027		
47	01/16/2015	19:05:42	0.021		
48	01/16/2015	19:20:42	0.027		

Instru	ment	Data Prop	erties
Model	DustTrak II	Start Date 01/16/2015	
Instrument S/N	8530113011	Start Time	07:19:28
		Stop Date	01/16/2015
		Stop Time	19:34:28
		Total Time	0:12:15:00
		Logging Interval	900 seconds

Test Data					
Data Point	Date	Time	AEROSOL mg/m ³		
1	01/16/2015	07:34:28	0.012		
2	01/16/2015	07:49:28	0.020		
3	01/16/2015	08:04:28	0.010		
4	01/16/2015	08:19:28	0.011		
5	01/16/2015	08:34:28	0.010		
6	01/16/2015	08:49:28	0.012		
7	01/16/2015	09:04:28	0.016		
8	01/16/2015	09:19:28	0.018		
9	01/16/2015	09:34:28	0.017		
10	01/16/2015	09:49:28	0.015		
11	01/16/2015	10:04:28	0.012		
12	01/16/2015	10:19:28	0.016		
13	01/16/2015	10:34:28	0.014		
14	01/16/2015	10:49:28	0.012		
15	01/16/2015	11:04:28	0.014		
16	01/16/2015	11:19:28	0.015		
17	01/16/2015	11:34:28	0.014		
18	01/16/2015	11:49:28	0.014		
19	01/16/2015	12:04:28	0.014		
20	01/16/2015	12:19:28	0.015		
21	01/16/2015	12:34:28	0.015		
22	01/16/2015	12:49:28	0.016		
23	01/16/2015	13:04:28	0.017		
24	01/16/2015	13:19:28	0.016		
25	01/16/2015	13:34:28	0.017		
26	01/16/2015	13:49:28	0.016		
27	01/16/2015	14:04:28	0.015		
28	01/16/2015	14:19:28	0.015		
29	01/16/2015	14:34:28	0.026		
30	01/16/2015	14:49:28	0.186		
31	01/16/2015	15:04:28	0.031		
32	01/16/2015	15:19:28	0.019		
33	01/16/2015	15:34:28	0.018		
34	01/16/2015	15:49:28	0.023		
35	01/16/2015	16:04:28	0.016		

	Test Data					
Data Point	Date	Time	AEROSOL mg/m ³			
36	01/16/2015	16:19:28	0.016			
37	01/16/2015	16:34:28	0.015			
38	01/16/2015	16:49:28	0.016			
39	01/16/2015	17:04:28	0.018			
40	01/16/2015	17:19:28	0.015			
41	01/16/2015	17:34:28	0.017			
42	01/16/2015	17:49:28	0.021			
43	01/16/2015	18:04:28	0.017			
44	01/16/2015	18:19:28	0.020			
45	01/16/2015	18:34:28	0.022			
46	01/16/2015	18:49:28	0.031			
47	01/16/2015	19:04:28	0.024			
48	01/16/2015	19:19:28	0.026			
49	01/16/2015	19:34:28	0.029			



Exide Technologies 2700 Indiana Street Vernon, CA 90058

1/16/2015 Work Area Ex 81 -Brick / Slag Removal Project

Instru	ment	Data Prop	erties
Model	DustTrak II	Start Date 01/16/2015	
Instrument S/N	8530110315	Start Time	07:48:56
		Stop Date	01/16/2015
		Stop Time	13:18:56
		Total Time	0:05:30:00
		Logging Interval	900 seconds

	Test Data					
Data Point	Date	Time	AEROSOL mg/m ³			
1	01/16/2015	08:03:56	0.010			
2	01/16/2015	08:18:56	0.011			
3	01/16/2015	08:33:56	0.011			
4	01/16/2015	08:48:56	0.013			
5	01/16/2015	09:03:56	0.017			
6	01/16/2015	09:18:56	0.019			
7	01/16/2015	09:33:56	0.018			
8	01/16/2015	09:48:56	0.014			
9	01/16/2015	10:03:56	0.011			
10	01/16/2015	10:18:56	0.034			
11	01/16/2015	10:33:56	0.008			
12	01/16/2015	10:48:56	0.010			
13	01/16/2015	11:03:56	0.018			
14	01/16/2015	11:18:56	0.025			
15	01/16/2015	11:33:56	0.013			
16	01/16/2015	11:48:56	0.011			
17	01/16/2015	12:03:56	0.015			
18	01/16/2015	12:18:56	0.041			
19	01/16/2015	12:33:56	0.012			
20	01/16/2015	12:48:56	0.010			
21	01/16/2015	13:03:56	0.018			
22	01/16/2015	13:18:56	0.016			

Instru	ment	Data Prop	erties
Model	DustTrak II	Start Date 01/16/2015	
Instrument S/N	8530141712	Start Time	07:50:20
		Stop Date	01/16/2015
		Stop Time	13:20:20
		Total Time	0:05:30:00
		Logging Interval	900 seconds

Test Data					
Data Point	Date	Time	AEROSOL mg/m ³		
1	01/16/2015	08:05:20	0.018		
2	01/16/2015	08:20:20	0.018		
3	01/16/2015	08:35:20	0.017		
4	01/16/2015	08:50:20	0.018		
5	01/16/2015	09:05:20	0.021		
6	01/16/2015	09:20:20	0.024		
7	01/16/2015	09:35:20	0.025		
8	01/16/2015	09:50:20	0.018		
9	01/16/2015	10:05:20	0.012		
10	01/16/2015	10:20:20	0.046		
11	01/16/2015	10:35:20	0.008		
12	01/16/2015	10:50:20	0.010		
13	01/16/2015	11:05:20	0.028		
14	01/16/2015	11:20:20	0.040		
15	01/16/2015	11:35:20	0.013		
16	01/16/2015	11:50:20	0.011		
17	01/16/2015	12:05:20	0.021		
18	01/16/2015	12:20:20	0.078		
19	01/16/2015	12:35:20	0.017		
20	01/16/2015	12:50:20	0.010		
21	01/16/2015	13:05:20	0.023		
22	01/16/2015	13:20:20	0.044		

Instrument		Data Properties	
Model	DustTrak II	Start Date 01/16/2015	
Instrument S/N	8530100906	Start Time	06:39:18
		Stop Date 01/16/2015	
		Stop Time	13:09:18
		Total Time	0:06:30:00
		Logging Interval	900 seconds

Test Data					
Data Point	Date	Time	AEROSOL mg/m ³		
1	01/16/2015	06:54:18	0.018		
2	01/16/2015	07:09:18	0.019		
3	01/16/2015	07:24:18	0.024		
4	01/16/2015	07:39:18	0.021		
5	01/16/2015	07:54:18	0.018		
6	01/16/2015	08:09:18	0.015		
7	01/16/2015	08:24:18	0.015		
8	01/16/2015	08:39:18	0.016		
9	01/16/2015	08:54:18	0.018		
10	01/16/2015	09:09:18	0.015		
11	01/16/2015	09:24:18	0.015		
12	01/16/2015	09:39:18	0.013		
13	01/16/2015	09:54:18	0.011		
14	01/16/2015	10:09:18	0.011		
15	01/16/2015	10:24:18	0.010		
16	01/16/2015	10:39:18	0.010		
17	01/16/2015	10:54:18	0.011		
18	01/16/2015	11:09:18	0.011		
19	01/16/2015	11:24:18	0.013		
20	01/16/2015	11:39:18	0.015		
21	01/16/2015	11:54:18	0.014		
22	01/16/2015	12:09:18	0.015		
23	01/16/2015	12:24:18	0.015		
24	01/16/2015	12:39:18	0.015		
25	01/16/2015	12:54:18	0.016		
26	01/16/2015	13:09:18	0.018		

Monitoring Results / Reports (Saturday, January 17, 2015)

ACTIVITY	SERIAL NUMBER	LOCATION
EX-44 – UNDERGROUND PIPE PROJECT TENTS 2-3	8530132205	UPWIND
EX-44 – UNDERGROUND PIPE PROJECT TENTS 2-3	8530141712	DOWNWIND 1
EX-44 – UNDERGROUND PIPE PROJECT TENTS 2-3	8533133501	DOWNWIND 2
EX-44 – UNDERGROUND PIPE PROJECT TENTS 2-3	8530141008	DOWNWIND 3



Exide Technologies 2700 Indiana Street Vernon, CA 90058

1/17/2015 Work Area Ex 44 -Underground Pipe Project

Instrument		Data Properties	
Model	DustTrak II	Start Date 01/17/2015	
Instrument S/N	8530132205	Start Time	09:29:00
		Stop Date 01/17/201	
		Stop Time	17:14:00
		Total Time	0:07:45:00
		Logging Interval	900 seconds

Test Data					
Data Point	Date	Time	AEROSOL mg/m ³		
1	01/17/2015	09:44:00	0.023		
2	01/17/2015	09:59:00	0.019		
3	01/17/2015	10:14:00	0.023		
4	01/17/2015	10:29:00	0.025		
5	01/17/2015	10:44:00	0.032		
6	01/17/2015	10:59:00	0.044		
7	01/17/2015	11:14:00	0.036		
8	01/17/2015	11:29:00	0.037		
9	01/17/2015	11:44:00	0.035		
10	01/17/2015	11:59:00	0.034		
11	01/17/2015	12:14:00	0.036		
12	01/17/2015	12:29:00	0.034		
13	01/17/2015	12:44:00	0.033		
14	01/17/2015	12:59:00	0.032		
15	01/17/2015	13:14:00	0.032		
16	01/17/2015	13:29:00	0.027		
17	01/17/2015	13:44:00	0.030		
18	01/17/2015	13:59:00	0.028		
19	01/17/2015	14:14:00	0.029		
20	01/17/2015	14:29:00	0.031		
21	01/17/2015	14:44:00	0.029		
22	01/17/2015	14:59:00	0.029		
23	01/17/2015	15:14:00	0.033		
24	01/17/2015	15:29:00	0.031		
25	01/17/2015	15:44:00	0.030		
26	01/17/2015	15:59:00	0.061		
27	01/17/2015	16:14:00	0.072		
28	01/17/2015	16:29:00	0.080		
29	01/17/2015	16:44:00	0.094		
30	01/17/2015	16:59:00	0.103		
31	01/17/2015	17:14:00	0.105		

Instrument		Data Properties	
Model	DustTrak II	Start Date 01/17/2015	
Instrument S/N	8530141712	Start Time	09:31:57
		Stop Date 01/17/201	
		Stop Time	17:16:57
		Total Time	0:07:45:00
		Logging Interval	900 seconds

Test Data					
Data Point	Date	Time	AEROSOL mg/m ³		
1	01/17/2015	09:46:57	0.017		
2	01/17/2015	10:01:57	0.017		
3	01/17/2015	10:16:57	0.021		
4	01/17/2015	10:31:57	0.022		
5	01/17/2015	10:46:57	0.033		
6	01/17/2015	11:01:57	0.043		
7	01/17/2015	11:16:57	0.044		
8	01/17/2015	11:31:57	0.035		
9	01/17/2015	11:46:57	0.032		
10	01/17/2015	12:01:57	0.033		
11	01/17/2015	12:16:57	0.034		
12	01/17/2015	12:31:57	0.031		
13	01/17/2015	12:46:57	0.029		
14	01/17/2015	13:01:57	0.030		
15	01/17/2015	13:16:57	0.028		
16	01/17/2015	13:31:57	0.023		
17	01/17/2015	13:46:57	0.031		
18	01/17/2015	14:01:57	0.031		
19	01/17/2015	14:16:57	0.033		
20	01/17/2015	14:31:57	0.030		
21	01/17/2015	14:46:57	0.025		
22	01/17/2015	15:01:57	0.025		
23	01/17/2015	15:16:57	0.028		
24	01/17/2015	15:31:57	0.026		
25	01/17/2015	15:46:57	0.026		
26	01/17/2015	16:01:57	0.067		
27	01/17/2015	16:16:57	0.074		
28	01/17/2015	16:31:57	0.085		
29	01/17/2015	16:46:57	0.102		
30	01/17/2015	17:01:57	0.111		
31	01/17/2015	17:16:57	0.112		

Instrument		Data Properties	
Model	DustTrak DRX	Start Date 01/17/2015	
Instrument S/N	8533133501	Start Time	09:32:20
		Stop Date 01/17/2	
		Stop Time	17:17:20
		Total Time	0:07:45:00
		Logging Interval	900 seconds

	Test Data						
Data Point	Date	Time	PM1 mg/m^3	PM2.5 mg/m^3	RESP mg/m^3	PM10 mg/m^3	TOTAL mg/m^3
1	01/17/2015	09:47:20	0.018	0.018	0.019	0.021	0.025
2	01/17/2015	10:02:20	0.009	0.009	0.010	0.011	0.011
3	01/17/2015	10:17:20	0.011	0.012	0.012	0.013	0.014
4	01/17/2015	10:32:20	0.013	0.013	0.013	0.015	0.015
5	01/17/2015	10:47:20	0.020	0.020	0.021	0.022	0.023
6	01/17/2015	11:02:20	0.025	0.025	0.026	0.028	0.028
7	01/17/2015	11:17:20	0.021	0.021	0.022	0.025	0.025
8	01/17/2015	11:32:20	0.019	0.020	0.020	0.022	0.022
9	01/17/2015	11:47:20	0.018	0.018	0.019	0.020	0.021
10	01/17/2015	12:02:20	0.019	0.019	0.020	0.021	0.022
11	01/17/2015	12:17:20	0.019	0.019	0.020	0.021	0.021
12	01/17/2015	12:32:20	0.017	0.018	0.018	0.019	0.020
13	01/17/2015	12:47:20	0.017	0.017	0.018	0.019	0.019
14	01/17/2015	13:02:20	0.017	0.017	0.017	0.018	0.019
15	01/17/2015	13:17:20	0.017	0.017	0.017	0.019	0.019
16	01/17/2015	13:32:20	0.013	0.014	0.014	0.015	0.015
17	01/17/2015	13:47:20	0.015	0.016	0.016	0.017	0.018
18	01/17/2015	14:02:20	0.014	0.015	0.015	0.016	0.016
19	01/17/2015	14:17:20	0.015	0.015	0.016	0.017	0.017
20	01/17/2015	14:32:20	0.026	0.027	0.028	0.029	0.030
21	01/17/2015	14:47:20	0.020	0.021	0.022	0.024	0.024
22	01/17/2015	15:02:20	0.021	0.022	0.022	0.023	0.024
23	01/17/2015	15:17:20	0.017	0.017	0.017	0.018	0.019
24	01/17/2015	15:32:20	0.015	0.015	0.016	0.017	0.017
25	01/17/2015	15:47:20	0.017	0.017	0.017	0.018	0.019
26	01/17/2015	16:02:20	0.040	0.041	0.041	0.042	0.043
27	01/17/2015	16:17:20	0.044	0.044	0.045	0.046	0.046
28	01/17/2015	16:32:20	0.050	0.051	0.051	0.052	0.052
29	01/17/2015	16:47:20	0.059	0.060	0.061	0.061	0.062
30	01/17/2015	17:02:20	0.067	0.067	0.068	0.069	0.069
31	01/17/2015	17:17:20	0.065	0.065	0.066	0.067	0.067

Instrument		Data Properties	
Model	DustTrak II	Start Date 01/17/2015	
Instrument S/N	8530141008	Start Time	09:33:21
		Stop Date 01/17/201	
		Stop Time	17:18:21
		Total Time	0:07:45:00
		Logging Interval	900 seconds

Test Data					
Data Point	Date	Time	AEROSOL mg/m^3		
1	01/17/2015	09:48:21	0.013		
2	01/17/2015	10:03:21	0.015		
3	01/17/2015	10:18:21	0.018		
4	01/17/2015	10:33:21	0.021		
5	01/17/2015	10:48:21	0.032		
6	01/17/2015	11:03:21	0.039		
7	01/17/2015	11:18:21	0.034		
8	01/17/2015	11:33:21	0.031		
9	01/17/2015	11:48:21	0.027		
10	01/17/2015	12:03:21	0.028		
11	01/17/2015	12:18:21	0.027		
12	01/17/2015	12:33:21	0.027		
13	01/17/2015	12:48:21	0.025		
14	01/17/2015	13:03:21	0.029		
15	01/17/2015	13:18:21	0.031		
16	01/17/2015	13:33:21	0.023		
17	01/17/2015	13:48:21	0.023		
18	01/17/2015	14:03:21	0.022		
19	01/17/2015	14:18:21	0.022		
20	01/17/2015	14:33:21	0.034		
21	01/17/2015	14:48:21	0.042		
22	01/17/2015	15:03:21	0.061		
23	01/17/2015	15:18:21	0.024		
24	01/17/2015	15:33:21	0.022		
25	01/17/2015	15:48:21	0.030		
26	01/17/2015	16:03:21	0.062		
27	01/17/2015	16:18:21	0.070		
28	01/17/2015	16:33:21	0.080		
29	01/17/2015	16:48:21	0.093		
30	01/17/2015	17:03:21	0.106		
31	01/17/2015	17:18:21	0.100		