

SOUTH COAST AOMD CLERK OF THE BOARDS

July 10, 2015

15 JUL 10 P2:43

CN: 15279

Mr. Edwin L. Pupka
Senior Enforcement Manager
Office of Engineering and Compliance
South Coast Air Quality Management District
21865 Copley Drive
Diamond Bar, CA 91765

PROJECT: EXIDE TECHNOLOGIES FACILITY ID NO. 124868,

ORDER OF ABATEMENT CASE NO. 3151-32

RE: WEEKLY STATUS REPORT # 43 (7/2/15 – 7/8/15)

Dear Mr. Pupka,

Tetra Tech Inc. is pleased to present the following Weekly Status Report for the above referenced project. This report covers the period of July 2, 2015 through July 8, 2015.

CURRENT ACTIVITIES WHERE PREVIOUSLY APPROVED MITIGATION MEASURES WERE FULLY IMPLEMENTED

Major items of work performed by Exide and/or its contractor(s) (including specific mitigation measures) during this reporting period where mitigation measures were observed to be implemented in full compliance with the previously approved mitigation measures under the Mitigation Plan for RCRA RFI Sampling, and Other Plant Activities or other Mitigation Plans, as approved by the SCAQMD, at the site during this period include:

TASK ID	Major Work Item	Mitigation Measure(s)
2a	Dust Removal	Total Enclosure Building Under Negative Pressure
EX 73	Stormwater Repair – 3 Manholes	Temporary Enclosure Under Negative Pressure*
EX 33	Building Negative Pressure Monitoring Upgrade	Use of Self Tapping Screws, Pre-Cleaning of Area
EX83/4	RCRA RFI Soil Sampling	Temporary Enclosure Under Negative Pressure
EX 94	2 nd Round Feed Room Soil Sampling	Total Enclosure Building Under Negative Pressure
EX 97	Removal and Shipment of Blast Feed	Total Enclosure Building Under Negative Pressure
EX 100	Removal and Shipment of Tin and Antimony Dross	Total Enclosure Building Under Negative Pressure
EX 101	Removal Loose Lead in Kettles	Total Enclosure Building Under Negative Pressure*

Dust Trak monitoring performed for this work item.

Dust Removal

Dust removal is currently on hold, but will be scheduled and conducted on an as needed basis.

Stormwater Repair – 3 Manholes

Innovative Construction Solutions (ICS) resumed activities on Monday, July 6, 2015 at Manhole CL-14. Repair activities during this reporting period included additional removal of soil from around the storm drain pipe. Soil cuttings were placed into 55-gallon drums within a temporary enclosure. Once sufficient soil was removed from around the storm drain pipe, ICS completed the necessary repairs. Testing and backfill activities will continue into the next reporting period.

Verification activities included:

- Upwind and Downwind Dust Trak monitoring on the temporary enclosure when
 activities were conducted within the enclosure, to monitor for fugitive dust
 emissions. Review of Dust Trak data did not indicate that work associated with
 the stormwater repair was generating fugitive dust emissions.
- Confirmation that negative pressure was maintained by checking the gauge on the temporary enclosure.
- Periodic visual inspection of the temporary enclosures to confirm that no visible leaks or tears were present, that the structural integrity of the enclosures were maintained and that they were under negative pressure and vented to a SCAQMD permitted HEPA filtration system. Any noted areas where seams needed to be re-taped were repaired by Castle rock prior to resuming work within the enclosures. Any observed conditions requiring repair were addressed immediately.

Building Negative Pressure Monitoring Upgrade

Exide continued installation activities on July 2, 2015. The negative pressure monitoring upgrades installation activities are complete and debugging of software will continue into the next reporting period.

RCRA RFI Soil Sampling

Advanced Geoscience and their subcontractors Cascade Drilling, and Avocet did not complete any of the RCRA RFI Soil Sampling on site during this reporting period. RCRA RFI Soil Sampling is scheduled to resume on Monday, July 13, 2015.

Soil Sampling – 2nd Round Feed Room Enclosure

Advanced Geoscience did not complete any soil sampling activities within the Total Enclosure Building during this reporting period. The second round of soil sampling beneath the feed room floor will continue into the next reporting period.

Removal and Shipping of Blast Feed

Removal and shipment of feed resumed on Tuesday, July 7, 2015. Exide inspected the "end dump" trailer when it arrived at the site to verify that it was in good working condition and met Exide's Pre-Loading Checklist requirements. The trailer passed inspection and was lined with a 6-mil polypropylene liner, ensuring that the liner was dimensioned adequately (length and width) to fashion a "burrito" type wrapping of the material after loading. Once lined, the trailer was driven into the Total Enclosure Building and loaded; the feed material burrito wrapped and then secured with duct tape; the trailer covered with a tarp; and the truck and trailer decontaminated prior to exiting the Total Enclosure Building. A total of 1 "end dump" trailer passed inspection, was loaded with blast feed, and shipped to Exide's Munsee, Indiana facility during this reporting period. Removal and shipment of feed will continue into the next reporting period.

Verification activities included:

- Upwind and Downwind Dust Trak monitoring at the entrance/exit to the Total Enclosure Building. Review of Dust Trak data did not indicate that work associated with the removal and shipment of Blast Feed was generating fugitive dust emissions when exiting the Total Enclosure Building.
- Confirmation that negative pressure was maintained by checking the gauge on the Total Enclosure Building.
- Visual observation of each phase of the removal and shipment of blast feed including: the pre-loading inspection, installation of 6-mil poly lining, loading of blast feed, application of water mist to reduce fugitive dust generated during the loading process, sealing of the burrito wrap, placement of the tarp on the trailer, truck and trailer decontamination, and wheel wash.
- Visual observation witnessed 1 shipment on July 7, 2015.

Removal and Shipment of Tin and Antimony Dross

Advanced Construction personnel continued the removal and shipment of Tin Dross on Thursday, July 2, 2015. Advanced personnel loaded the Tin Dross material into brand new purchased 30-gallon DOT approved drums. The drums were inspected by Exide and Advanced prior to being lined and covered with plastic. The material was slowly lowered into the drum with the shovel and not dumped from the top of the drum to minimize the amount of fugitive dust generated. A manually controlled misting sprayer was used to keep the material moist to further minimize fugitive dust during loading of this material into the drums. The loaded drums were moved from the Blast Feed Room to the Refining room where the plastic was removed from the outside of the drums, the drums was securely capped, and then vacuumed using a permitted HEPA vacuum. After the drums were sealed and decontaminated, they were moved to the Finished Goods Shipping area where they were palletized, labeled, and prepared for shipment.

After the drums were secured on the pallet and ready for shipping they were transported out of the total enclosure building to the outside Container Storage Area Units 1, 2 and 3 in the South Yard of the plant until shipped offsite. A total of

approximately 280 drums of tin dross were inspected, loaded, decontaminated and palletized for shipment during this reporting period.

On Monday, July 6, 2015 Exide began shipping Tin Dross to a recycling facility in Texas. A total of 27 pallets, 108 drums, of tin dross were loaded onto a truck and shipped offsite for recycling.

Verification activities included:

- Confirmation that negative pressure was maintained by checking the gauge on the Total Enclosure Building.
- Visual observation of each phase of the removal and shipment of Tin Dross including: the pre-loading inspection of the drums, installation of plastic lining and covering, loading of Tin Dross, application of water mist to reduce fugitive dust generated during the loading process, sealing and decontamination of the drums, placement of the drums on the pallet, and movement of the pallets to Container Storage Area Units 1, 2 and 3.
- Visual observation witnessed 80 drums on July 2, 2015, 100 drums on July 6, 2015, and 100 drums on July 7, 2015.

Removal of Loose Lead from Kettles

Exide personnel stopped the removal of loose lead from the kettles indicating that DTSC had requested that this activity be included in the site Closure Plan currently being prepared.

CURRENT ACTIVITIES WHERE A DEVIATION FROM PREVIOUSLY APPROVED MITIGATION MEASURES WERE OBSERVED AND THE CORRECTIVE ACTIONS TAKEN

Major items of work performed by Exide and/or its contractor(s) (including specific mitigation measures) currently under way or completed during this reporting period where for each of the activities described below, mitigation measures were implemented which to some extent deviated from the previously approved mitigation measures under the Mitigation Plan for RCRA RFI Sampling, and Other Plant Activities or other Mitigation Plans, as approved by the SCAQMD:

TASK ID	Major Work Item	Deviation(s)	CORRECTIVE ACTION
None			

In general accordance with the Order for Abatement Case No. 3151-32 Findings and Decision, air monitoring, if required, was conducted during a portion of all repair work performed within the temporary enclosures on a daily basis. If the results of continuous Dust Trak air monitoring detected excessive dust, additional suppression

activities are required to be implemented. For this reporting period, Dust Trak monitoring did not detect excessive dust being generated from repair activities.

Activity Which Resulted in Excessive Dust	Additional Suppression Activity
None	None

ACTUAL vs. FORECAST PROGRESS:

Exide Technologies submitted a schedule which outlines the tasks needed to be completed in response to this abatement order. The attached Gant Chart shows scheduled progress for all activities planned for the upcoming two week period. The following table shows the status of these activities.

TASK	STATUS
Dust Removal	Ongoing – on hold
Storm Water Repair – 3 Manholes	Ongoing
Building Negative Pressure Monitoring Upgrade	Ongoing
RCRA RFI Soil Sampling	Ongoing – on hold
2 nd Round Feed Room Soil Sampling	Ongoing – on hold
Removal and Shipment of Blast Feed	Ongoing
Removal of Loose Lead from Kettles	On hold
Removal and Shipment of Tin and Antimony Dross	Ongoing

WORK SCHEDULED DURING THE UPCOMING PERIOD:

The following activities are anticipated for the upcoming weeks:

Week	Anticipated Activities
July 9 – July 15	Dust Removal On Hold
	 Storm Water Repair 3 Manholes Completes
	 Building Negative Pressure Upgrade Continues
	RCRA RFI Soil Sampling Continues
	 2nd Round of Feed Room Floor Sampling On Hold
	 Removal and Shipment of Blast Feed Continues
	Removal of Loose Lead in Kettles On Hold
	 Removal and Shipment of Blast Feed - Tin and Antimony Dross Continues

	i age o oi i
Week	Anticipated Activities
July 16 - July 22	 Dust Removal On Hold
	 Building Negative Pressure Upgrade Continues
	 RCRA RFI Soil Sampling Continues
	 2nd Round of Feed Room Floor Sampling Continues
	 Removal and Shipment of Blast Feed Completes
	 Removal and Shipment of Blast Feed - Tin

and Antimony Dross Continues

KEY MILESTONES:

The following key milestones were achieved during this reporting period:

o None at this time.

WORKER SAFETY CONCERNS:

The following Health and Safety issues, as they apply to Tetra Tech employees, were observed during this reporting period:

o None.

POTENTIAL CHANGES AND ACTION ITEMS REQUIRING RESOLUTION:

The following items require resolution:

o None at this time.

SUMMARY:

The summary provided herein covers the activities for the period of July 2, 2015 through July 8, 2015. Please note that no work was completed on July 3, 2015, in observation of Independence Day. Please find attached a copy of Exide's upcoming two weeks schedule and site map identifying the location of the activities on the upcoming two weeks schedule.

Should you have questions regarding this report, or require additional information, please contact me at your earliest convenience.

Sincerely

Nick Somogyi Project Engineer

ATTACHMENTS: Gant Chart Schedule Site Map Field Monitoring Data



Project Schedule Week of 7/02/15 – 7/22/15


Rev: 7/09/2015

EX	Recycling Divis	ion, Vernon, CA					*	07/03/15	07/10/15	•7/17/15
Mitigation Plan Risks	Task Name	Plant Location	Duration	Start Date	Finish Date	%	02 0	3 04 05 06 07 03 09 1	0 11 12 13 14 15 16	17 18 19 20 21 2
2a	Dust Removal for Structure	Total Enclosure	304 days	9/29/14	7/30/15	75%				
Ex73	Stormwater Repair - 3 Manholes	Yards	262 days	10/31/14	7/20/15	96%				
Ex72	Cleaning of Assorted Materials in Total Enclosure	Total Enclosure	252 days	11/20/14	7/30/15	91%				
Ex76	Various Vork Methods in Total Enclosure	Total Enclosure	251 days	11/21/14	7/30/15	91%				
Ex33	Building Negative Pressure Monitoring Upgrade	General	235 days	12/1/14	7/24/15	95%				
4	RCRA RFI Soil Sampling	General	198 days	2/18/15	9/4/15	55%				
Ex83	RFI Soil Sampling Supplemental	General	198 days	2/18/15	9/4/15	55%				
Ez94	2nd Round Feed Room Soil Sampling	General	144 days	3/9/15	7/31/15	65%				
Ex97	Removal & Shipment of Blast Feed *	Blast Furnace Feed Room	36 days	6/3/15	10/1/15	50%				
Ex 100	Removal Sn Sb Dross	Blast Furnance Feed Room	50 days	7/1/15	10/1/15	25%				
Ez 101	Removal Loose Lead in Kettles **	Refinery	19 days	6/2/15	6/26/15	60%			-	

- * (Ex-97) Blast Feed refers to Reverb Slag & Cast Iron.
- ** (Ex-101) Stopped removing Loose Lead per DTSC. On Hold.

Numbering system correlates with Mitigation plan document. Ex refers to additional work part of Sec. 6b in the Mitigation plan document.

Mitigation Schedule and Map_070915.pptx





Week 7/02/15 - 7/22/15

Rev: 7/09/15

2a. Dust Removal

Ex 73. Storm water Repair – 3 Manholes

Ex 33. Building Negative Pressure Monitoring Upgrade

4. RCRA RFI Soil Sampling

Ex 83. RFI Soil Sampling Supplemental

Ex 72. Cleaning of Assorted Materials in Total Enclosure

Ex 76. Various Work Methods in Total Enclosure

Ex 94. 2nd Round Feed Room Soil Sampling


Ex 97. Removal & Shipment of Blast Feed

Ex 100. Removal of Tin/Antimony Dross

Ex 101. Removal of Loose Lead from Kettles


Numbering system correlates with Mitigation plan document. Ex refers to additional work part of Sec. 6b in the Mitigation plan document.

Mitigation Schedule and Map 070915.pptx



Monitoring Results / Reports (Monday, July 6, 2015)

ACTIVITY	SERIAL NUMBER	LOCATION
EX73 Stormwater Manhole Repairs (CL-14)	8530151809	Downwind



Exide Technologies 2700 Indiana Street Vernon, CA 90058

7/6/2015 Work Area EX-73

Test 021

Instru	ment	Data Properties		
Model	DustTrak II	Start Date 07/06/2015		
Instrument S/N	8530151809	Start Time	10:13:25	
		Stop Date	07/06/2015	
		Stop Time	14:13:25	
		Total Time	0:04:00:00	
		Logging Interval	900 seconds	

	Test Data					
Data Point	Date	Time	AEROSOL mg/m^3			
1	07/06/2015	10:28:25	0.063			
2	07/06/2015	10:43:25	0.068			
3	07/06/2015	10:58:25	0.066			
4	07/06/2015	11:13:25	0.066			
5	07/06/2015	11:28:25	0.071			
6	07/06/2015	11:43:25	0.074			
7	07/06/2015	11:58:25	0.067			
8	07/06/2015	12:13:25	0.063			
9	07/06/2015	12:28:25	0.066			
10	07/06/2015	12:43:25	0.067			
11	07/06/2015	12:58:25	0.063			
12	07/06/2015	13:13:25	0.058			
13	07/06/2015	13:28:25	0.056			
14	07/06/2015	13:43:25	0.052			
15	07/06/2015	13:58:25	0.048			
16	07/06/2015	14:13:25	0.043			

Monitoring Results / Reports (Tuesday, July 7, 2015)

ACTIVITY	SERIAL NUMBER	LOCATION
EX97 Removal and Shipment of Blast Feed	8530151809	Upwind
EX97 Removal and Shipment of Blast Feed	8530113011	Downwind
EX73 Stormwater Manhole Repairs (CL-14)	8530151905	Downwind



Exide Technologies 2700 Indiana Street Vernon, CA 90058

Test 022

Instru	ıment	Data Properties		
Model	DustTrak II	Start Date 07/07/2015		
Instrument S/N	8530151809	Start Time	07:33:45	
		Stop Date	07/07/2015	
		Stop Time	14:03:45	
		Total Time	0:06:30:00	
		Logging Interval	900 seconds	

Data Point Date Time AEROSOL mg/m^3 1 07/07/2015 07:48:45 0.085 2 07/07/2015 08:03:45 0.083 3 07/07/2015 08:18:45 0.071 4 07/07/2015 08:33:45 0.066 5 07/07/2015 08:48:45 0.069 6 07/07/2015 09:03:45 0.069 7 07/07/2015 09:18:45 0.075 8 07/07/2015 09:33:45 0.078 9 07/07/2015 09:48:45 0.071 10 07/07/2015 10:03:45 0.071 11 07/07/2015 10:18:45 0.071 12 07/07/2015 10:33:45 0.091 13 07/07/2015 10:33:45 0.091 13 07/07/2015 11:03:45 0.091 14 07/07/2015 11:03:45 0.0111 15 07/07/2015 11:33:45 0.086 16 07/07/2015 11:3			Test Data	
2 07/07/2015 08:03:45 0.083 3 07/07/2015 08:18:45 0.071 4 07/07/2015 08:33:45 0.066 5 07/07/2015 08:48:45 0.069 6 07/07/2015 09:03:45 0.069 7 07/07/2015 09:18:45 0.075 8 07/07/2015 09:33:45 0.078 9 07/07/2015 09:48:45 0.071 10 07/07/2015 10:03:45 0.071 11 07/07/2015 10:18:45 0.071 11 07/07/2015 10:33:45 0.071 12 07/07/2015 10:33:45 0.091 13 07/07/2015 10:33:45 0.091 14 07/07/2015 11:03:45 0.095 14 07/07/2015 11:33:45 0.0111 15 07/07/2015 11:33:45 0.086 16 07/07/2015 11:33:45 0.081 18 07/07/2015 12:03:45 </th <th>Data Point</th> <th>Date</th> <th>Time</th> <th>AEROSOL mg/m^3</th>	Data Point	Date	Time	AEROSOL mg/m^3
3 07/07/2015 08:18:45 0.071 4 07/07/2015 08:33:45 0.066 5 07/07/2015 08:48:45 0.069 6 07/07/2015 09:03:45 0.069 7 07/07/2015 09:18:45 0.075 8 07/07/2015 09:33:45 0.078 9 07/07/2015 09:48:45 0.071 10 07/07/2015 10:03:45 0.071 11 07/07/2015 10:18:45 0.077 12 07/07/2015 10:33:45 0.091 13 07/07/2015 10:48:45 0.095 14 07/07/2015 11:03:45 0.111 15 07/07/2015 11:03:45 0.111 15 07/07/2015 11:18:45 0.086 16 07/07/2015 11:33:45 0.081 18 07/07/2015 12:03:45 0.084 19 07/07/2015 12:33:45 0.059 21 07/07/2015 12:33:45 </td <td>1</td> <td>07/07/2015</td> <td>07:48:45</td> <td>0.085</td>	1	07/07/2015	07:48:45	0.085
4 07/07/2015 08:33:45 0.066 5 07/07/2015 08:48:45 0.069 6 07/07/2015 09:03:45 0.069 7 07/07/2015 09:18:45 0.075 8 07/07/2015 09:33:45 0.078 9 07/07/2015 09:48:45 0.071 10 07/07/2015 10:03:45 0.071 11 07/07/2015 10:18:45 0.077 12 07/07/2015 10:33:45 0.091 13 07/07/2015 10:48:45 0.095 14 07/07/2015 11:03:45 0.111 15 07/07/2015 11:33:45 0.086 16 07/07/2015 11:33:45 0.086 16 07/07/2015 11:48:45 0.081 18 07/07/2015 12:03:45 0.084 19 07/07/2015 12:18:45 0.079 20 07/07/2015 12:33:45 0.059 21 07/07/2015 12:48:45 0.033 22 07/07/2015 13:03:45 0.031 <td>2</td> <td>07/07/2015</td> <td>08:03:45</td> <td>0.083</td>	2	07/07/2015	08:03:45	0.083
5 07/07/2015 08:48:45 0.069 6 07/07/2015 09:03:45 0.069 7 07/07/2015 09:18:45 0.075 8 07/07/2015 09:33:45 0.078 9 07/07/2015 09:48:45 0.071 10 07/07/2015 10:03:45 0.071 11 07/07/2015 10:18:45 0.077 12 07/07/2015 10:33:45 0.091 13 07/07/2015 10:48:45 0.095 14 07/07/2015 11:03:45 0.111 15 07/07/2015 11:33:45 0.086 16 07/07/2015 11:33:45 0.077 17 07/07/2015 11:33:45 0.081 18 07/07/2015 12:03:45 0.084 19 07/07/2015 12:18:45 0.079 20 07/07/2015 12:33:45 0.059 21 07/07/2015 12:48:45 0.043 22 07/07/2015 13:03:45	3	07/07/2015	08:18:45	0.071
6 07/07/2015 09:03:45 0.069 7 07/07/2015 09:18:45 0.075 8 07/07/2015 09:33:45 0.078 9 07/07/2015 09:48:45 0.071 10 07/07/2015 10:03:45 0.071 11 07/07/2015 10:18:45 0.077 12 07/07/2015 10:33:45 0.091 13 07/07/2015 10:48:45 0.095 14 07/07/2015 11:03:45 0.111 15 07/07/2015 11:33:45 0.086 16 07/07/2015 11:33:45 0.077 17 07/07/2015 11:48:45 0.081 18 07/07/2015 12:03:45 0.084 19 07/07/2015 12:18:45 0.079 20 07/07/2015 12:33:45 0.059 21 07/07/2015 12:48:45 0.043 22 07/07/2015 13:03:45 0.033 23 07/07/2015 13:03:4	4	07/07/2015	08:33:45	0.066
7 07/07/2015 09:18:45 0.075 8 07/07/2015 09:33:45 0.078 9 07/07/2015 09:48:45 0.071 10 07/07/2015 10:03:45 0.071 11 07/07/2015 10:18:45 0.077 12 07/07/2015 10:33:45 0.091 13 07/07/2015 10:48:45 0.095 14 07/07/2015 11:03:45 0.111 15 07/07/2015 11:18:45 0.086 16 07/07/2015 11:33:45 0.077 17 07/07/2015 11:48:45 0.081 18 07/07/2015 12:03:45 0.084 19 07/07/2015 12:18:45 0.079 20 07/07/2015 12:33:45 0.059 21 07/07/2015 12:48:45 0.043 22 07/07/2015 13:03:45 0.033 23 07/07/2015 13:03:45 0.031 24 07/07/2015 13:48:	5	07/07/2015	08:48:45	0.069
8 07/07/2015 09:33:45 0.078 9 07/07/2015 09:48:45 0.071 10 07/07/2015 10:03:45 0.071 11 07/07/2015 10:18:45 0.077 12 07/07/2015 10:33:45 0.091 13 07/07/2015 10:48:45 0.095 14 07/07/2015 11:03:45 0.111 15 07/07/2015 11:18:45 0.086 16 07/07/2015 11:33:45 0.077 17 07/07/2015 11:48:45 0.081 18 07/07/2015 12:03:45 0.084 19 07/07/2015 12:18:45 0.079 20 07/07/2015 12:33:45 0.059 21 07/07/2015 12:48:45 0.043 22 07/07/2015 13:03:45 0.033 23 07/07/2015 13:18:45 0.031 24 07/07/2015 13:33:45 0.033 25 07/07/2015 13:48	6	07/07/2015	09:03:45	0.069
9 07/07/2015 09:48:45 0.071 10 07/07/2015 10:03:45 0.071 11 07/07/2015 10:18:45 0.077 12 07/07/2015 10:33:45 0.091 13 07/07/2015 10:48:45 0.095 14 07/07/2015 11:03:45 0.111 15 07/07/2015 11:18:45 0.086 16 07/07/2015 11:33:45 0.077 17 07/07/2015 11:48:45 0.081 18 07/07/2015 12:03:45 0.084 19 07/07/2015 12:18:45 0.079 20 07/07/2015 12:33:45 0.059 21 07/07/2015 12:48:45 0.043 22 07/07/2015 13:03:45 0.033 23 07/07/2015 13:18:45 0.031 24 07/07/2015 13:33:45 0.033 25 07/07/2015 13:48:45 0.046	7	07/07/2015	09:18:45	0.075
10 07/07/2015 10:03:45 0.071 11 07/07/2015 10:18:45 0.077 12 07/07/2015 10:33:45 0.091 13 07/07/2015 10:48:45 0.095 14 07/07/2015 11:03:45 0.111 15 07/07/2015 11:18:45 0.086 16 07/07/2015 11:33:45 0.077 17 07/07/2015 11:48:45 0.081 18 07/07/2015 12:03:45 0.084 19 07/07/2015 12:18:45 0.079 20 07/07/2015 12:33:45 0.059 21 07/07/2015 12:48:45 0.043 22 07/07/2015 13:03:45 0.033 23 07/07/2015 13:18:45 0.031 24 07/07/2015 13:33:45 0.033 25 07/07/2015 13:48:45 0.046	8	07/07/2015	09:33:45	0.078
11 07/07/2015 10:18:45 0.077 12 07/07/2015 10:33:45 0.091 13 07/07/2015 10:48:45 0.095 14 07/07/2015 11:03:45 0.111 15 07/07/2015 11:18:45 0.086 16 07/07/2015 11:33:45 0.077 17 07/07/2015 11:48:45 0.081 18 07/07/2015 12:03:45 0.084 19 07/07/2015 12:18:45 0.079 20 07/07/2015 12:33:45 0.059 21 07/07/2015 12:48:45 0.043 22 07/07/2015 13:03:45 0.033 23 07/07/2015 13:18:45 0.031 24 07/07/2015 13:33:45 0.033 25 07/07/2015 13:48:45 0.046	9	07/07/2015	09:48:45	0.071
12 07/07/2015 10:33:45 0.091 13 07/07/2015 10:48:45 0.095 14 07/07/2015 11:03:45 0.111 15 07/07/2015 11:18:45 0.086 16 07/07/2015 11:33:45 0.077 17 07/07/2015 11:48:45 0.081 18 07/07/2015 12:03:45 0.084 19 07/07/2015 12:18:45 0.079 20 07/07/2015 12:33:45 0.059 21 07/07/2015 12:48:45 0.043 22 07/07/2015 13:03:45 0.033 23 07/07/2015 13:18:45 0.031 24 07/07/2015 13:33:45 0.033 25 07/07/2015 13:48:45 0.046	10	07/07/2015	10:03:45	0.071
13 07/07/2015 10:48:45 0.095 14 07/07/2015 11:03:45 0.111 15 07/07/2015 11:18:45 0.086 16 07/07/2015 11:33:45 0.077 17 07/07/2015 11:48:45 0.081 18 07/07/2015 12:03:45 0.084 19 07/07/2015 12:18:45 0.079 20 07/07/2015 12:33:45 0.059 21 07/07/2015 12:48:45 0.043 22 07/07/2015 13:03:45 0.033 23 07/07/2015 13:18:45 0.031 24 07/07/2015 13:33:45 0.033 25 07/07/2015 13:48:45 0.046	11	07/07/2015	10:18:45	0.077
14 07/07/2015 11:03:45 0.111 15 07/07/2015 11:18:45 0.086 16 07/07/2015 11:33:45 0.077 17 07/07/2015 11:48:45 0.081 18 07/07/2015 12:03:45 0.084 19 07/07/2015 12:18:45 0.079 20 07/07/2015 12:33:45 0.059 21 07/07/2015 12:48:45 0.043 22 07/07/2015 13:03:45 0.033 23 07/07/2015 13:18:45 0.031 24 07/07/2015 13:33:45 0.033 25 07/07/2015 13:48:45 0.046	12	07/07/2015	10:33:45	0.091
15 07/07/2015 11:18:45 0.086 16 07/07/2015 11:33:45 0.077 17 07/07/2015 11:48:45 0.081 18 07/07/2015 12:03:45 0.084 19 07/07/2015 12:18:45 0.079 20 07/07/2015 12:33:45 0.059 21 07/07/2015 12:48:45 0.043 22 07/07/2015 13:03:45 0.033 23 07/07/2015 13:18:45 0.031 24 07/07/2015 13:33:45 0.033 25 07/07/2015 13:48:45 0.046	13	07/07/2015	10:48:45	0.095
16 07/07/2015 11:33:45 0.077 17 07/07/2015 11:48:45 0.081 18 07/07/2015 12:03:45 0.084 19 07/07/2015 12:18:45 0.079 20 07/07/2015 12:33:45 0.059 21 07/07/2015 12:48:45 0.043 22 07/07/2015 13:03:45 0.033 23 07/07/2015 13:18:45 0.031 24 07/07/2015 13:33:45 0.033 25 07/07/2015 13:48:45 0.046	14	07/07/2015	11:03:45	0.111
17 07/07/2015 11:48:45 0.081 18 07/07/2015 12:03:45 0.084 19 07/07/2015 12:18:45 0.079 20 07/07/2015 12:33:45 0.059 21 07/07/2015 12:48:45 0.043 22 07/07/2015 13:03:45 0.033 23 07/07/2015 13:18:45 0.031 24 07/07/2015 13:33:45 0.033 25 07/07/2015 13:48:45 0.046	15	07/07/2015	11:18:45	0.086
18 07/07/2015 12:03:45 0.084 19 07/07/2015 12:18:45 0.079 20 07/07/2015 12:33:45 0.059 21 07/07/2015 12:48:45 0.043 22 07/07/2015 13:03:45 0.033 23 07/07/2015 13:18:45 0.031 24 07/07/2015 13:33:45 0.033 25 07/07/2015 13:48:45 0.046	16	07/07/2015	11:33:45	0.077
19 07/07/2015 12:18:45 0.079 20 07/07/2015 12:33:45 0.059 21 07/07/2015 12:48:45 0.043 22 07/07/2015 13:03:45 0.033 23 07/07/2015 13:18:45 0.031 24 07/07/2015 13:33:45 0.033 25 07/07/2015 13:48:45 0.046	17	07/07/2015	11:48:45	0.081
20 07/07/2015 12:33:45 0.059 21 07/07/2015 12:48:45 0.043 22 07/07/2015 13:03:45 0.033 23 07/07/2015 13:18:45 0.031 24 07/07/2015 13:33:45 0.033 25 07/07/2015 13:48:45 0.046	18	07/07/2015	12:03:45	0.084
21 07/07/2015 12:48:45 0.043 22 07/07/2015 13:03:45 0.033 23 07/07/2015 13:18:45 0.031 24 07/07/2015 13:33:45 0.033 25 07/07/2015 13:48:45 0.046	19	07/07/2015	12:18:45	0.079
22 07/07/2015 13:03:45 0.033 23 07/07/2015 13:18:45 0.031 24 07/07/2015 13:33:45 0.033 25 07/07/2015 13:48:45 0.046	20	07/07/2015	12:33:45	0.059
23 07/07/2015 13:18:45 0.031 24 07/07/2015 13:33:45 0.033 25 07/07/2015 13:48:45 0.046	21	07/07/2015	12:48:45	0.043
24 07/07/2015 13:33:45 0.033 25 07/07/2015 13:48:45 0.046	22	07/07/2015	13:03:45	0.033
25 07/07/2015 13:48:45 0.046	23	07/07/2015	13:18:45	0.031
	24	07/07/2015	13:33:45	0.033
26 07/07/2015 14:03:45 0.051	25	07/07/2015	13:48:45	0.046
	26	07/07/2015	14:03:45	0.051

Test 024

Instru	ment	Data Prop	erties
Model	DustTrak II	Start Date	07/07/2015
Instrument S/N	8530151905	Start Time	06:15:13
		Stop Date	07/07/2015
		Stop Time	18:15:13
		Total Time	0:12:00:00
		Logging Interval	900 seconds

	Test Data				
Data Point	Date	Time	AEROSOL mg/m ³		
1	07/07/2015	06:30:13	0.077		
2	07/07/2015	06:45:13	0.078		
3	07/07/2015	07:00:13	0.073		
4	07/07/2015	07:15:13	0.076		
5	07/07/2015	07:30:13	0.072		
6	07/07/2015	07:45:13	0.067		
7	07/07/2015	08:00:13	0.063		
8	07/07/2015	08:15:13	0.057		
9	07/07/2015	08:30:13	0.050		
10	07/07/2015	08:45:13	0.052		
11	07/07/2015	09:00:13	0.054		
12	07/07/2015	09:15:13	0.053		
13	07/07/2015	09:30:13	0.057		
14	07/07/2015	09:45:13	0.055		
15	07/07/2015	10:00:13	0.055		
16	07/07/2015	10:15:13	0.055		
17	07/07/2015	10:30:13	0.067		
18	07/07/2015	10:45:13	0.073		
19	07/07/2015	11:00:13	0.071		
20	07/07/2015	11:15:13	0.068		
21	07/07/2015	11:30:13	0.062		
22	07/07/2015	11:45:13	0.063		
23	07/07/2015	12:00:13	0.066		
24	07/07/2015	12:15:13	0.062		
25	07/07/2015	12:30:13	0.056		
26	07/07/2015	12:45:13	0.035		
27	07/07/2015	13:00:13	0.026		
28	07/07/2015	13:15:13	0.021		
29	07/07/2015	13:30:13	0.023		
30	07/07/2015	13:45:13	0.034		
31	07/07/2015	14:00:13	0.037		
32	07/07/2015	14:15:13	0.042		
33	07/07/2015	14:30:13	0.042		
34	07/07/2015	14:45:13	0.044		
35	07/07/2015	15:00:13	0.044		

	Test Data				
Data Point	Date	Time	AEROSOL mg/m ³		
36	07/07/2015	15:15:13	0.044		
37	07/07/2015	15:30:13	0.044		
38	07/07/2015	15:45:13	0.044		
39	07/07/2015	16:00:13	0.044		
40	07/07/2015	16:15:13	0.044		
41	07/07/2015	16:30:13	0.044		
42	07/07/2015	16:45:13	0.040		
43	07/07/2015	17:00:13	0.037		
44	07/07/2015	17:15:13	0.039		
45	07/07/2015	17:30:13	0.047		
46	07/07/2015	17:45:13	0.050		
47	07/07/2015	18:00:13	0.036		
48	07/07/2015	18:15:13	0.028		


Test 136

Instru	ment	Data Prop	erties
Model	DustTrak II	Start Date	07/07/2015
Instrument S/N	8530113011	Start Time	07:33:02
		Stop Date	07/07/2015
		Stop Time	14:03:02
		Total Time	0:06:30:00
		Logging Interval	900 seconds

	Test Data			
Data Point	Date	Time	AEROSOL mg/m^3	
1	07/07/2015	07:48:02	0.079	
2	07/07/2015	08:03:02	0.074	
3	07/07/2015	08:18:02	0.063	
4	07/07/2015	08:33:02	0.060	
5	07/07/2015	08:48:02	0.062	
6	07/07/2015	09:03:02	0.063	
7	07/07/2015	09:18:02	0.068	
8	07/07/2015	09:33:02	0.071	
9	07/07/2015	09:48:02	0.067	
10	07/07/2015	10:03:02	0.067	
11	07/07/2015	10:18:02	0.072	
12	07/07/2015	10:33:02	0.085	
13	07/07/2015	10:48:02	0.088	
14	07/07/2015	11:03:02	0.103	
15	07/07/2015	11:18:02	0.081	
16	07/07/2015	11:33:02	0.072	
17	07/07/2015	11:48:02	0.076	
18	07/07/2015	12:03:02	0.079	
19	07/07/2015	12:18:02	0.075	
20	07/07/2015	12:33:02	0.058	
21	07/07/2015	12:48:02	0.043	
22	07/07/2015	13:03:02	0.035	
23	07/07/2015	13:18:02	0.033	
24	07/07/2015	13:33:02	0.036	
25	07/07/2015	13:48:02	0.050	
26	07/07/2015	14:03:02	0.053	

Monitoring Results / Reports (Wednesday, July 8, 2015)

ACTIVITY	SERIAL NUMBER	LOCATION
EX73 Stormwater Manhole Repairs (CL-14)	8530151905	Downwind



Exide Technologies 2700 Indiana Street Vernon, CA 90058

Test 025

Instrument		Data Properties	
Model	DustTrak II	Start Date	07/08/2015
Instrument S/N	8530151905	Start Time	07:38:18
		Stop Date	07/08/2015
		Stop Time	11:38:18
		Total Time	0:04:00:00
		Logging Interval	900 seconds

Test Data				
Data Point	Date	Time	AEROSOL mg/m^3	
1	07/08/2015	07:53:18	0.024	
2	07/08/2015	08:08:18	0.024	
3	07/08/2015	08:23:18	0.025	
4	07/08/2015	08:38:18	0.024	
5	07/08/2015	08:53:18	0.020	
6	07/08/2015	09:08:18	0.020	
7	07/08/2015	09:23:18	0.018	
8	07/08/2015	09:38:18	0.017	
9	07/08/2015	09:53:18	0.016	
10	07/08/2015	10:08:18	0.015	
11	07/08/2015	10:23:18	0.013	
12	07/08/2015	10:38:18	0.014	
13	07/08/2015	10:53:18	0.015	
14	07/08/2015	11:08:18	0.015	
15	07/08/2015	11:23:18	0.017	
16	07/08/2015	11:38:18	0.022	